



September - December 2023 Project Dashboard

Project 19370 Ultimate Sports Park Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WALTERS-ZACKRIA ARCHITECTS

CONSTRUCTION TEAM: DI POMPEO

APPROVED BUDGET: \$6,166,000.00

CAPITAL PROJECT RENDERINGS



PROJECT OBJECTIVES

A new park, including soccer/football field, concession, and restroom building to be located adjacent to Apollo Park at 1580 NW 3rd Avenue

PROJECT UPDATES

Project updates: DRC Review is complete. The project has a Development Order (8-2-2023). Plans were reviewed by Building, but project has since been put on hold. The City Manager has instructed the Engineering Division to take over this project and terminate the GMP agreement with DiPompeo Construction. The intent is to re-design the project and include a new 8-lane Olympic Track around the football field. Engineering will begin to report on this project in 2024.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins September 2019 Ends: April 2023 Complete

CONSTRUCTION PHASE: Anticipated Start date of November 2022 is postponed - New start date: TBD

PROJECT SITE LOCATION

