

# January 2023 Project Dashboard

# **Project 19358 Palm Aire Neighborhood Improvements**

## **Prime Consultant:**



CMAR:



## City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE PROJECT MANAGER: FERNAND THONY, PE **CURRENT PHASE: SCHEMATICS & CONSTRUCTION DOCS** 

DESIGN TEAM: T.Y. LIN

CONSTRUCTION TEAM: WHITING TURNER

APPROVED BUDGET \$3,891,316.00





### **PROJECT OBJECTIVES**

Improvements for two bridges spanning the C-14 Cypress Creek Canal: The N Palm Aire Dr bridge from Oaks Dr intersection to S Palm Aire Dr intersection, and the W Palm Aire Dr bridge (nearest the Herb Skolnick Center). Improvements include new pedestrian lighting, landscaping, and widened sidewalks. There will also be a new pedestrian trail, extending along the canal west side (adjacent to Oaks drive ) and east side (N Palm Aire Dr).

### **PROJECT UPDATES**

Construction on the south bridge is nearly complete pending the artwork.

Power is available and resurfacing of the bridge is complete. The bridge is expected to be open to the public on/or about Fenruary 24.

## PROJECT SCHEDULE MILESTONES

Begins May 2019 Ends: July 2021 **DESIGN PHASE:** 

CONSTRUCTION PHASE: Start date May 2022 Ends: February 2023 - South Bridge

Start date Feb 2023 Ends: January 2024 - North Bridge

### PROJECT SCHEDULE MILESTONES AND LOCATION



