

# January 2023 Project Dashboard

# **Project 19372 - NEW FIRE EMERGENCY OPERATING COMPLEX**



# City of Pompano Beach GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: HECTOR GANDIA

CURRENT PHASE: CONSTRUCTION PERMITTING

DESIGN TEAM: SYNALOVSKI ROMANIK SAYE

CONSTRUCTION TEAM: KAUFMAN LYNN

APPROVED BUDGET:

## \$18,810,000.00

#### PROJECT OBJECTIVES

Construct a new Fire Rescue and Logistics Building to include an Administrative Offices, Emergency Operations Center, Fire and EMS Logistics distribution center with storage space for EOC supplies, fire records and fire prevention, City Clerk storage and a parking garage to be located on the existing Public Safety Complex (BSO/Fire Station #63 site).

## PROJECT UPDATES

The project is under a Schematic re-design and being master planned to improve site efficiency and make provisions for future renovations/improvements and expansion. Due to the unprecendented market, the actual EOC building is being re-designed to help reduce costs. Consultant is working on new sketches to incorporate items into one big campus site plan that will include improvements to BSO's headquarters and seek to add a new or improved Fire Station 63 facility. Staff anticipates receiving new schematic plans by March 2023.

### PROJECT SCHEDULE MILESTONES AND LOCATION

DESIGN PHASE: Ongoing

DESIGN PROCESS

1. Programming/Concept Phase

2. Schematic Re-Design Phase

3. Design Development Phase
4. Construction Documents

5. Construction Permitting

CONSTRUCTION PHASE: TBD





