



## June/July 2022 Project Dashboard

### Project 19370 Ultimate Sports Park Improvements

#### Prime Consultant:



#### CMAR:



#### City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WALTERS-ZACKRIA ARCHITECTS

CONSTRUCTION TEAM: DI POMPEO

APPROVED BUDGET: \$4,614,722.46

#### CAPITAL PROJECT RENDERINGS



#### PROJECT OBJECTIVES

A new park, including soccer/football field, concession, and restroom building to be located adjacent to Apollo Park at 1580 NW 3rd Avenue

#### PROJECT UPDATES

CMAR submitted a revised GMP. Staff worked with architect on comments and CMAR is addressing prior to final review and recommendation to City Commission for approval.

#### PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins September 2019 Ends: April 2022

CONSTRUCTION PHASE: Anticipated Start date November 2022- End date December 2023

#### PROJECT SITE LOCATION

