



June 2023 Project Dashboard

Project 19370 Ultimate Sports Park Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: WALTERS-ZACKRIA ARCHITECTS

CONSTRUCTION TEAM: DI POMPEO

APPROVED BUDGET: \$6,166,000.00

CAPITAL PROJECT RENDERINGS



PROJECT OBJECTIVES

A new park, including soccer/football field, concession, and restroom building to be located adjacent to Apollo Park at 1580 NW 3rd Avenue

PROJECT UPDATES

A GMP was negotiated and contract awarded in February 2023. Revised Engineering plans have completed DRC and are undergoing final phase of permitting. Notice to proceed and ground breaking anticipated by November 2023.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins September 2019 Ends: April 2023

CONSTRUCTION PHASE: Anticipated Start date : late October/Early November 2023

PROJECT SITE LOCATION

