

Project 19371 Youth Sports Park Improvements

**Prime Consultant:**



**CMAR:**



**City of Pompano Beach**

GO BOND DIRECTOR: FERNAND THONY

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: KEITH

CONSTRUCTION TEAM: SHIFF

APPROVED BUDGET: \$6,373,469.93

CONSTRUCTION PROGRESS



PROJECT OBJECTIVES

The Youth Sports Park project consists in transforming a 10+ acre site along NE 10th street in order to build out a new park facility to include a field center building , multiple new lighted synthetic rectangular fields (soccer, football and lacrosse), new parking areas, landscaping , walking trails, decorative fencing and other new amenities such as bleachers, shades and/ or fitness stations.

PROJECT UPDATES

Construction activities are wrapping up. Building is 95% completed and General Contractor is scheduling final inspections over the next 30 days. Crews also addressing final site punchlist and pending items. CCTV started and expected to be completed by mid August. Project completion and Certificate of Occupancy is anticipated by early September 2023.

PROJECT SCHEDULE MILESTONES

**DESIGN PHASE:** Begins May 2019 Ends: October 2020

**CONSTRUCTION PHASE:** Start date Apr 2021- End date September 2023

PROJECT SITE PLAN



ARTISTIC RENDERING

