



May 2022 Project Dashboard

Project 19354 Collier City Improvements and Lighting Conversion

PRIME CONSULTANT:



City of Pompano Beach

GO BOND DIRECTOR: HORACIO DANOVICH

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

APPROVED BUDGET: \$3,000,000

CONSTRUCTION PROGRESS



PROJECT OBJECTIVES

Replace outdated, energy inefficient sodium halide light fixtures with new, greener LED-based units. The City worked to identify two (2) models and styles that can be installed City-wide. The decorative model will be used as much as possible, except when concrete poles cannot be retrofitted. The goal is to replace as many units as possible throughout the City as described in the table below.

PROJECT LOCATIONS AND SCHEDULE WITH UPDATES

Project	# Lights	Status
Golden Acres Development	TBD	Waiting on pole/fixture locations 05/13/22 emailed Brian Donovan & Horacio Danovich - David Gonzalez
NE 10th Street - Entry Gate Air Park		Agreement executed 4/18/22 - CIAC payment received. 2 Poles being removed, 3 poles to be installed. FPL to provide material, City's Contractor to install conduit and HHs.
Leisureville & Kendall Green	478	One easement found in Kendall Green Community, it will be relocated, which will allow for all phases to have easements in the Leisureville community. Leisureville community to approve multiple easements at the board level. • Phase 1- In final Design - permit application sent for POMPM - 2/15 • Phase 2- In final Design - permit application sent for POMPM - 2/15 (+ Easements needed) • Phase 3- In final Design - permit application sent for POMPM - 2/15 (+ Easements needed) • Phase 4- In final Design - permit application sent for POMPM - 2/15 (+ Easements needed)
Highlands	801	• Phase 2- Executed Agreement / CIAC payment received, Permit approved, pending release to Construction • Phase 3- Executed Agreement / CIAC payment received, in Final Design- pending permit application • Phase 4- Executed Agreement / CIAC payment received, Permit approved, pending release to Construction • Phase 5- Executed Agreement / CIAC payment received, in Final Design- pending permit application
Cresthaven	845	• Phase 1- (Easement needed) starting 5/9 WR 9081459 -91 poles: staking complete/boring started , WR 10536131 pole and fixture removal 41 poles / 59 fixtures • Phase 2- boring complete WR 10537335, 78-pole installation completed . WR-10537366: 86-pole installation completed 5/26 • Phase 3- staking completed...boring to follow • phase 4- waiting on material
A1A overhead to underground conversion	161	The underground supporting infrastructure expected to be energized in March/April of 2022, this will allow for the St Light install. Pending check with Horacio to confirm quantity of lights post-turtle lights in Phase 1
A1A Phase 1 - New SL (turtle lights)	115	New Streetlight Poles
A1A Phase 2 - New SL	TBD	
City owned lights	1,222	City requests hybrid for the City owned units.
Dixie Segment 2 New SLs & Removals	113	added 3 locations/back to Final Design, pending permit application
Dixie Segment 2 - conversions	37	Complete
Old Town Square	13	Engineering reviewing feasibility, coordinating with SP to identify service points (New Construction)
McNab Road	62	Agreement Executed- CIAC payment received, In Final Design 4/21
Cypress Lakes	161	Lighting Agreement delivered 4/5, Invoice delivered 4/28
Riverside Dr - From Atlantic Blvd to NE 14th St		Streetlight improvements in this area. Roadway Design in process
308 NE 7 St -Relocation of New Installation	1	Complete
NE 3rd Ave / N.E 6th st & NE 7th st East of NE 3rd Ave	21	Complete
Dixie Highway- McNab to Pompano Park	96	Complete
Collier	400	Complete
Liberty	174	Complete
Charlotte Burne Civic Center	4	Complete
Conversion Phase 1	561	Complete
N.E. 33rd Street	35	Complete
Old Pompano	239	• Phase 1 - complete 9/30/21 • Phase 2 - complete 11/2/21 • Phase 3 - complete 12/21/21; Phase 3 Removals complete 1/7/2022.
Conversion Phase 2	4,289	Complete
Octagon Pole street light. LOC 149 -Pompano Beach Liberty		City to confirm request and exact relocation placement 2/1/22 (hold till verify)
Broward County- Mc Nab and NW 31 Ave	4	City not interested in proceeding at this time
FDOT - Pompano Beach - SR 845 / Powerline Rd	28	

