

Project 19371 Youth Sports Park Improvements

Prime Consultant:



City of Pompano Beach

GO BOND DIRECTOR: HORACIO DANOVICH

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: KEITH

CONSTRUCTION TEAM: SHIFF

APPROVED BUDGET: \$6,373,469.93

CONSTRUCTION PROGRESS



PROJECT OBJECTIVES

The Youth Sports Park project consists in transforming a 10+ acre site along NE 10th street in order to build out a new park facility to include multiple new lighted synthetic rectangular fields (soccer, football and lacrosse), new parking areas, landscaping, walking trails, decorative fencing and other new amenities such as bleachers, shades and/ or fitness stations.

PROJECT UPDATES

- The General Contractor and sub-contractors continued working onsite
- The shell contractor has completed installations of all sections of the interior and exterior wall panels and walls
- Crew continued installing additional wall braces as needed
- The general contractor scheduled pouring of concrete walls in early summer
- The concrete delivery may be an issue

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins May 2019 Ends: October 2020
There are 5 phases before starting construction:

1. Concept Phase	4. Construction Documents
2. Schematic Phase	5. Construction Permitting
3. Design Development Phase	

CONSTRUCTION PHASE: Start date Phase 1- Apr 2021- End date Aug 2022

PROJECT SITE PLAN

