

October 2022 Project Dashboard

Project 19370 Ultimate Sports Park Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

CONSTRUCTION TEAM: DI POMPEO

GO BOND DIRECTOR: FERNAND THONY, PE PROJECT MANAGER: FERNAND THONY, PE **CURRENT PHASE: CONSTRUCTION DESIGN TEAM: WALTERS-ZACKRIA ARCHITECTS**

APPROVED BUDGET: \$6,166,000.00

PROJECT OBJECTIVES

A new park, including soccer/football field, concession, and restroom building to be located adjacent to Apollo Park at 1580 NW 3rd Avenue

PROJECT UPDATES

The City Commission did not approve the agenda item and asked staff to re-visit parts of the project with special emphasis on the western 1/3 of the site and connectivity to Apollo Park. Staff met with the design team and conceptual plans may be ready for discussion by late November. Staff will inform the City Commission afterwards.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins September 2019 Ends: April 2022

CONSTRUCTION PHASE: Anticipated Start date November 2022- End date December 2023

PROJECT SITE LOCATION





