



August -September Project Dashboard

Project 19358 Palm Aire Neighborhood Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: SCHEMATICS & CONSTRUCTION DOCS

DESIGN TEAM: T.Y. LIN

CONSTRUCTION TEAM: WHITING TURNER

APPROVED BUDGET: \$3,891,316.00

PROJECT PHOTOS

Existing condition of both bridges

N. Palm Aire Drive Bridge (North)

- No Structural deficiencies listed in bridge inspection report.
- Railings are not crash worthy.

- Sidewalks are too narrow.
- No pedestrian lighting.



PROJECT OBJECTIVES

Improvements for two bridges spanning the C-14 Cypress Creek Canal: The N Palm Aire Dr bridge from Oaks Dr intersection to S Palm Aire Dr intersection, and the W Palm Aire Dr bridge (nearest the Herb Skolnick Center). Improvements include new pedestrian lighting, landscaping, and widened sidewalks. There will also be a new pedestrian trail, extending along the canal west side (adjacent to Oaks drive) and east side (N Palm Aire Dr).

PROJECT UPDATES

All deck precast panels repairs completed

Drilling and prep-work for all dowels at new sidewalk and header curbs completed

Dowels with epoxy installation completed and special inspections passed

Concrete header curbs and sidewalk placed and completed

Contractor bored conduits for electrical connections. Equipment and panels under fabrication

All MOT, silt fencing and turbidity barriers in place

Note: Project still on schedule except for delay in utilities coordination (FPL, Crown castle). Hurricane Ian had a minor impact of 5 days.

PROJECT SCHEDULE MILESTONES

DESIGN PHASE: Begins May 2019 Ends: July 2021

CONSTRUCTION PHASE: Start date May 2022 Ends: January 2023 - South Bridge

Start date Feb 2023 Ends: January 2024 - North Bridge

PROJECT SCHEDULE MILESTONES AND LOCATION

