



January 2023 Project Dashboard

Project 19364 Centennial Park Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: KEITH & ASSOCIATES

CONSTRUCTION TEAM: DI POMPEO

APPROVED BUDGET: \$1,222,140.55

CONSTRUCTION PROGRESS PHOTOS



PROJECT OBJECTIVES

The historic Sample-McDougal house located in Centennial Park will soon make way for a new open-air banquet pavilion of approx. 4,900 square feet. The project includes an enclosed restroom area, storage and a food prep area. Site improvements will be made to the new building entry pathways in addition to the lawns. Existing entrances to the site will be maintained.

PROJECT UPDATES

Project is complete.



UPCOMING PROJECT SCHEDULE TASKS

05520.SI	ALUM EDGING- PATH - Site
31205.SI	FINAL GRADE - Site
32840.SI	IRRIGATION - Site
32930.SI	LANDSCAPING - Site
32950.SI	COMPACT CRUSHED COQUINA- PATH - Site
32920.SI	SEEDING / GRASSING - Site

COMPLETION

01750.CPL	FINAL CLEAN
01760.CPL	FINAL INSPECTIONS
01770.CPL	A/E INSPECTIONS
01780.CPL	PUNCH-OUT / CLOSE-OUT

FINAL COMPLETION ESTIMATED September 2022

