



## June/July 2022 Project Dashboard

### Project 19364 Centennial Park Improvements

#### Prime Consultant:



#### CMAR:



#### City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: ARTHUR CANTERO, PE

CURRENT PHASE: CONSTRUCTION

DESIGN TEAM: KEITH & ASSOCIATES

CONSTRUCTION TEAM: DI POMPEO

APPROVED BUDGET: **\$1,222,140.55**

#### CONSTRUCTION PROGRESS PHOTOS



#### PROJECT OBJECTIVES

The historic Sample-McDougal house located in Centennial Park will soon make way for a new open-air banquet pavilion of approx. 4,900 square feet. The project includes an enclosed restroom area, storage and a food prep area. Site improvements will be made to the new building entry pathways in addition to the lawns. Existing entrances to the site will be maintained.

#### PROJECT UPDATES

Project is substantially complete pending final inspections and sign-off by a few disciplines. Site should be reopened to the public in September subject to Building Department approval.



#### UPCOMING PROJECT SCHEDULE TASKS

05520.SI	ALUM EDGING- PATH - Site
31205.SI	FINAL GRADE - Site
32840.SI	IRRIGATION - Site
32930.SI	LANDSCAPING - Site
32950.SI	COMPACT CRUSHED COQUINA- PATH - Site
32920.SI	SEEDING / GRASSING - Site

#### COMPLETION

01750.CPL	FINAL CLEAN
01760.CPL	FINAL INSPECTIONS
01770.CPL	A/E INSPECTIONS
01780.CPL	PUNCH-OUT / CLOSE-OUT

**FINAL COMPLETION ESTIMATED September 2022**

