



June 2023 Project Dashboard

Project 19358 Palm Aire Neighborhood Improvements

Prime Consultant:



CMAR:



City of Pompano Beach

GO BOND DIRECTOR: FERNAND THONY, PE

PROJECT MANAGER: FERNAND THONY, PE

CURRENT PHASE: SCHEMATICS & CONSTRUCTION DOCS

DESIGN TEAM: T.Y. LIN

CONSTRUCTION TEAM: WHITING TURNER

APPROVED BUDGET: \$3,891,316.00

PROJECT PHOTOS

Existing condition of both bridges

- N. Palm Aire Drive Bridge (North)
 - No Structural deficiencies listed in bridge inspection report.
 - Railings are not crash worthy.
- Sidewalks are too narrow.
- No pedestrian lighting.



PROJECT OBJECTIVES

Improvements for two bridges spanning the C-14 Cypress Creek Canal: The N Palm Aire Dr bridge from Oaks Dr intersection to S Palm Aire Dr intersection, and the W Palm Aire Dr bridge (nearest the Herb Skolnick Center). Improvements include new pedestrian lighting, landscaping, and widened sidewalks. There will also be a new pedestrian trail, extending along the canal west side (adjacent to Oaks drive) and east side (N Palm Aire Dr).

PROJECT UPDATES

West bridge work completed and has opened up to circulation since February 2023

Construction activities are ongoing. Crews have completed all flatwork and railing installation pending painting and artwork for the 4 end walls. Paving of the roadway is anticipated during the month of August with a tentative completion early by late September early/October 2023.

PROJECT SCHEDULE MILESTONES

| | | |
|---------------------|---------------------|------------------------------------|
| DESIGN PHASE: | Begins May 2019 | Ends: July 2021 |
| CONSTRUCTION PHASE: | Start date May 2022 | Ends: February 2023 - South Bridge |
| | Start date Feb 2023 | Ends: January 2024 - North Bridge |

PROJECT SCHEDULE MILESTONES AND LOCATION

